APPLICATION No.: 18103 5/8" L lead	TAP CLEARED					
LOCATION: 153 Clifford St. N.S. W. of Arlington St.	DATE	BEF.	AFT.		REMARKS	
OWNER: Hermonegildo Martin						
MEASURES: 5/8" W from Filin Arlington 173.2 ft. S from N line Clifford 8.3 ft. W from E line House 14.0 ft.		1				
			POR PT			
Feb. 2, 1959 Renewed from curb stop to a point 2 ft. inside curb stop 2 ft. of 3/4" copper tubing 2 lbs. wiping solder 12/2/15: CITY CREW RENEWED FROM CURBSTOP TO PROPERTY LINE STOCK:6'-3/4" COPPER TUBING; 1-3/4" CURBSTOP VALVE; CI stop box 2-5/8 to 3/4 LEAD TO COP X 3/4 coupling xs FOREMAN: R. AGUIAR			122			
		1 2				
						~
1" Copper Service 09/12/2022 2022 Water main improvement program Contractor: C. Naughton Corp. Type CU Diameter 1" Distance from main to curb 23.5' Distance from curb stop to meter N/A Distance curb face to curb stop 2' Depth of Service 4'						
Total length of new pipe installed 30' Curb Stop replaced yes size 1"						
Corporation replaced yes 1"						
Ball Valve replaced yes N/A						
Remarks: Type B- Connect to 3/4" Copper @ PL.						
		-1 -6 70.				

