


APPLICATION No.: 18166TAP CLEARED LOCATION: 17 Jenkins St.OWNER: Luiz MendoncaMEASURES: 5/8" H lead Sept.10,1921W from Bolton St. 156.0 ft.S from N line Jenk ins St. 9.0 ft.W from E line house 14.0 ft.

**8/7/80: Renewed 6" outside curbstop to inside cellar.
20 ft. -3/4" copper (8 ft. ins.); 3/4" curb stop/ stop box;
5/8" x 3/4" lead-cop. adapt. XXS**

Renewed Main to Curb Stop

12.21.2021

Contractor: New Bedford DPI – Foreman Ronald Aguiar

Cop-(3-4)" 60 ft – Box of 3/4" copper tubing 60 ft coils 35 ft, CSV-Valve-(3-4)"-3/4" Curb stop

Valve 1ea, CI-CRB-BX, Cast iron curb stop box 1ea,

METER HISTORY

[illegible]

CHARGE OUTS