

APPLICATION No.: 18176 3/4"

TAP CLEARED

LOCATION: 4393 Acushnet Ave.

OWNER: Wilfred Belanger

MEASURES:

3/4"

S from

Oakley

124.0 ft.

E from W line

Acushnet Ave.

8.6 ft.

S from N line

house

3.6 ft.

DATE

BEF.

AFT.

REMARKS

5/20/87

Reamed

*Permit #167 Frank*

May 20, 1987 Frank Corp. renewed from the main to inside of cellar with 3/4" copper tubing, Fig. 413 - Frank Corp. supplied all material & labor. Water Dept. reamed tap.

11/07/08 - North End Pressure Project - City crew tied service into new 12" water main in Acushnet Ave. Renewed service from

new main to a point 5 ft outside curb stop

12 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg. comp

Foreman: Frank Bento

## METER HISTORY

## CHARGE OUTS

[illegible]