

APPLICATION No.: 18185

TAP CLEARED

LOCATION: 39 Moynan W.S. S. of Wood

DATE

BEF.

AFT.

REMARKS

OWNER:

MEASURES:

5/8"

S from

Wood

91.2 ft.

E from W line

Moynan

7.7 ft.

S from N line

House

2.2 ft.

April 26, 1963 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line.

8 $\frac{1}{2}$ ft. - 3/4" Copper tubing 3/4" cop to cop stop

1 lb. wiping solder 3/4" cop to cop cplg.

16 ft. - 3/4" Copper was renewed from the property line inside cellar by Owner's plumber Oliveir

- - -

39 Moynan St

Date: 2/15/2024

Contractor: City of New Bedford

Renewed Main to CS

Type of Pipe: Copper

Size: 3/4"

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

CS Valve- 3/4" Curb Stop Valve (3-4)" Units 6 UOM Each

Corp Adap 5/8" Corp Adapter t-(5-8)" Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 10 UOM Feet

[illegible]