

APPLICATION No.: 18206

TAP CLEARED 8703-1908

LOCATION: 5 Jacintho W.S., N. of Winterville Rd.

OWNER: Jose Jacintho

MEASURES: 5/8"

N from	Winterville Rd.	105.5 ft.
E from W line	Jacintho	8.0 ft.
S from N line	house	9.6 ft.

1/22/87: Renewed from 1/2' outside curb stop to prop line.
Stock: 8.0 ft. 3/4" copper tubing 1-3/4" curb stop
1 - Caldwell stop box 2 - 3/4 x 5/8 lead to cop adapt. xs.

=====

11/5/93: This lead service was pulled by machine while taking out
large boulders during installation of new 8" main
Renewed from 6" main to a point 7ft from main
Stock: 7ft 3/4" copper tubing 1-5/8x3/4 Fig 413
NOTE: this service is tied into 6" main & copper is over the
new 8" main

12/7/93: REnewed from newly installed 8" main to the curb stop
Stock: 5ft-3/4" copper tubing 1-3/4" curb stop
1-Caldwell stop box 1-3/4" corp.tap In same trench as main pipe
installation

=====

[illegible]

CHARGE OUTS

[illegible]