

APPLICATION No.: 18248

TAP CLEARED

LOCATION: 255 - 257 Eugenia St

OWNER: \_\_\_\_\_

31-313

MEASURES: E X Brook St 179.5 ft  
 S X N line Eugenia St 9.0 ft  
 E X W line House 6.0 ft  
 1" Copper Service  
 04/11/2018 Lead Service Line Replacement Program  
 Phase 1, Contractor P Gioioso & Son  
 Type CU, Diameter 1in, Water pressure 60  
 Distance from main to curb stop (ft) 24.5  
 Distance curb stop to meter (ft) 18.5  
 Distance from curb face to curbstop (ft) 2.5  
 Depth of service (ft) 4.2  
 Total length of new pipe installed (ft) 46.0  
 Public 24.5 ft, Private 21.5 ft  
 Curb stop replaced: yes, size 1"  
 Corporation replaced: yes, size 1"  
 Ball valve furnished: yes, size 1"  
 Remarks: 24.5 ft water main to curb stop, 17.5  
 ft curb stop to house, 1.0 ft wall thickness to meter,  
 3.0 ft whip

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST	REMARKS

## CHARGE OUTS

