APPLICATION No.: 18262	TAP CLEARED			
OCATION: 260 Belleville Rd	DATE	BEF.	AFT.	REMARKS
OWNER:	0/19/9	8 Тар		
MEASURES: E from Brook 12.3 ft N from S line Belleville Rd 9.0 ft E from W line House 9.0 ft	Reame	-		
1"Copper Service 03/29/2018: Lead Service Line Replacement Program Phase 1: Contractor: P. Gioioso and Sons Type: CU, Diameter (in) 1, Water Pressure 57 Distance from main to curb stop (ft) 9.5 Distance curb stop to meter (ft) 11.5 Distance from curb face to curb stop (ft) 2.4 Depth of service (ft) 4 Total length of new pipe installed(ft) 11.5 Curb stop replaced: No, Size 3/4" Corporation replaced: No, Size 3/4" Ball Valve furnished: Yes, Size 1" Remarks: 1'-3/4' union installed 0.7' inside curb				
	stop			

