

APPLICATION No.: 18281

TAP CLEARED

LOCATION: S.W. Cor. 144 Sycamore & Chanery

OWNER: Robert Begroche

MEASURES:

 $\frac{5}{8}'' \quad 3/4$

Copper

W from-

Chancery

25.0 ft.

N from S line

Sycamore

9.0 ft.

E from W line

House

2.6 ft.

June 26, 1967 Renewed from $\frac{1}{2}$ ft. curb stop (outside) to the property line.

10 $\frac{1}{2}$ ft. of 3/4" copper tubing used. Total

1 3/4" curb stop. Mueller 2 wipe joints

8/14/80: Renewed from prop. line to inside cellar.

15.0 ft.-3/4" copper; 3/4" x 3/4" cop.-cop. comp. cplg.;

6-11-99 Renewed from main to curb stop, Stock: 11 ft.

3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell

Stop Box, 1 - $5/8"$ x $3/4"$ Fig. 413.

9/1/04 Silva Construction Renewed from main to a point 4.5 ft.

Stock: 4.5' - 3/4" Copper tubing

3/4 x 3/4 cop to cop cplg., comp.

3/4" Corporation tap

5/27/08 - City renewed service from 1/2 ft inside curb stop to a point 2 ft. Service was leaking for about 1 1/2 months

2 ft - 3/4" copper tubing; 1 Caldwell stop box; 1 -3/4" x 3/4"

cop to cop cplg. comp. Foreman: Dennis Monty/Bill Days

[illegible]

CHARGE OUTS

[illegible]