

APPLICATION No.: 18331

TAP CLEARED 86-03-1128

LOCATION: 245-247 Dawson N.S., W of Conduit

OWNER: Ernie Bernard

MEASURES:

5/8" 3/4" x Copper 12/13/1921

W from	Conduit	213.0
S from N line	Dawson	8.4
W from E line	House	9.0

Oct. 29, 1976 Renewed from 6" outside curb stop to a point 6 ft. inside curb stop.

6 1/2 ft. - 3/4" Copper tubing 3/4" curb Stop  
Caldwell Stop Box 2 - 5/8" x 3/4" lead to  
cop. adapt. XS

7/11/78: Renewed from curb stop to meter. 22 ft. - 3/4" copper (14 ft. ins.);

1/15/86: Renewed from main to a point 2.4 ft. Stock: 2.4 ft.

3/4" copper tubing 1 - 3/4x5/8 lead to cop adapt. xs 1 - 3/4x5/8  
Fig. 413

9/27/10 - City crew renewed water service from main to curb stop( had tap leak)

25 ft - 3/4" copper tubing; 1 - 3/4" curb stop;  
1 Caldwell stop box; 1 - 5/8" x 3/4" Fig 413; Tap reamed  
Foreman: Felix Fernandez

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

1/15/86:	TAP	REAMED	
----------	-----	--------	--

9-27-10			
---------	--	--	--

Tap reamed

Fig. 413



[illegible]

## CHARGE OUTS

---