

APPLICATION No.: 18341

TAP CLEARED

LOCATION: 204 Maple S.S., W. of Tremont

OWNER: Marc B.F. Freidman

MEASURES: 5/8"

W from

Tremont

101.6 ft.

N from S line

Maple

9.0 ft.

E from W line

House

3.7 ft.

PAUL UKLEJA 992-1133

2/10/92: Renewed from  $\frac{1}{2}$ ' outside curb stop to prop line  
Stock: 8ft  $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop 1-Caldwell  
stop box 2- $\frac{3}{4}$ x $\frac{5}{8}$  lead-cop adapt.xs=====

9/9/92: Ch 90 project: Pavao const. renewed from main to 1.0ft inside  
prop line Stock: 19ft  $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop  
1-Caldwell stop box 1- $\frac{3}{4}$  x  $\frac{5}{8}$  lead-cop adapt.xs  
1-  $\frac{3}{4}$ " corp tap off new 8" main===== Insp J.Rodrigues

9-7-2000 Renewed from main to curb stop. Stock:  
10.3 ft. -  $\frac{3}{4}$ " Copper tubing, 1 -  $\frac{3}{4}$ " Curb Stop,  
1 - Caldwell Stop Box, 1 -  $\frac{3}{4}$ "x $\frac{3}{4}$ " cop to cop. cplg.,  
comp., 1 -  $\frac{3}{4}$ " Corporation tap. Silva Const. to  
maintain cut.

[illegible]

## CHARGE OUTS