

APPLICATION No.: 18406

TAP CLEARED 8708-00✓

LOCATION: N.W. cor. 315 Prescott & Tarlin Hill Rd.

OWNER: Robichaud

MEASURES:

03-23-1922

3/4"

W from

Prescott

12.0

S from N line

Tarlin Hill Rd

6.9

E from E line house

1.5

DATE

BEF.

AFT.

REMARKS

8801-0581

1/5/88: TAP REAMED

4/8/10 8:00

2010-1507999

4-8-10

Tap reamed

2/17/87: REnewed from 1/2' outside curb stop to a point 2.5 ft.

Stock: 2.5 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xxs

1/5/88: Renewed from main to a point 3 ft. Stock: 3 ft. 3/4" copper tubing 1 - 3/4x5/8 lead to cop adapt. xxs 1-3/4x3/4 Fig. 413

6-18-01 Renewed from main to curb stop. Found copper curb stop to prop. line. Stock: 40 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1- 3/4" x 3/4" cop to cop cplg., comp. @ 1/2'ft. outside curb stop. 1-3/4" x 3/4" Fig. 413.

4/8/10 - City crew reamed tap (poor pressure). Renewed from main to a point 6 ft

6 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg. comp; 1 - 3/4" x 3/4" Fig. 413; Tap reamed

Note: Tap is 5 ft W x curb stop box

Foreman: Frank Bento

10/27/14 City crew renewed service from mainto a point of 6ft
Stock: 6ft - 3/4" copper tubing; 1 - 3/4"x5/8" Fig 413; Tap
reamed R.Gilmour

[illegible]

CHARGE OUTS

[illegible]