

APPLICATION No.: 18435 3/4"

TAP CLEARED

LOCATION: 4599 Acushnet Ave.

Box

DATE

BEF.

AFT.

REMARKS

OWNER: Lucienne Ramsbottom

04/13/1922

MEASURES: 3/4"

S from 2nd hyd. S. of City Line 135.5 ft.

E from W line Acushnet Ave. 9.0 ft.

N from S line Lot 68.5 ft.

Jan. 21, 1981 Thaw out frozen service.

4/2/09 - North End Pressure Project - City crew tied existing service into new 12" water main in Acushnet Ave
 22 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box; 1 - 5/8" x 3/4" lead to cop adapt xxs.
 Foreman: Dennis Monty

INACTIVE SER

6/30/2021: Water & sewer services cut & capped ^{inside}
 Water 6 inches from the curb stop: Sewer cut 7.8' ^{inside} curb
 Inspector: RJ CANESSA
 S x Hydrant 135.5'
 E x W Line Acushnet Ave 9.0'
 Sewer is N x pole 8.8'
 S x manhole 110'
 8.8' deep

Perry: Inspector

METER HISTORY

CHARGE OUTS

[illegible]