

APPLICATION No.: 1844

TAP CLEARED

LOCATION: 22 Sycamore

OWNER: Lawrence Durfee

MEASURES:	5/8"	Copper	01-01-1874
	W from	Pleasant	177.5 ft.
	N from S line	Sycamore	6.8 ft.
	E from W line	House	8.4 ft.

7/26/79: Franklin renewed service from the main to the Prop. line. 15 ft.-3/4" copper; 3/4" curb stop; stop box; 3/4" corp. tap

9/21/11 - New measurements

W from W line Pleasant St	177.5
N from S line Sycamore St	7.0
E from w line House	7.5
W from E line House	22.5
N from N line House	30.4
Main to Property Line	18.0
Pipe inside Property	25.0

9/21/11 - WC Smith & Son renewed water service from curb stop to meter
Owner charged \$160 (\$45 shut-off, \$70 inspection fee & \$45 turn-on) Inspected By Percy Reynolds

[illegible]

CHARGE OUTS

[illegible]