

APPLICATION No.: 18500

TAP CLEARED

9037-4281 ✓

LOCATION: 130 Princeton S.S., E. of Arlington

OWNER: Eli J. Rioux

MEASURES: 5/8" L lead 5-12-22
E from Arlington 74.5 ft.
N from S line Princeton 8.6 ft.
W from E line House 10.5 ft.

November 20, 1972 Renewed from $\frac{1}{2}$ ft. outside curb stop to the property line.

9 $\frac{1}{2}$ ft. of 3/4" copper tubing 2 wiped joints
1 3/4" Hays curb stop

9/13/90: REnewed from main to a point 2 ft
Stock: 2 ft. 3/4" copper tubing 1- 3/4x5/8 lead to cop
adapt. xs 1-3/4x5/8 Fig. 413
=====

July 30, 1991 Good pressure at the meter, the delivery was
20 G .P.M. Plumbing reduced in the house. Owner notified

4-19-01 Renewed from main to curb stop. Stock:
10 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8"x3/4" Fig. 413.

DATE

BEF.

AFT.

REMARKS

9/13/90: TAP REAMED

3/23/01

4:30
pm

2001-120-3440

4-19-01 Tap reamed

[illegible]

CHARGE OUTS

[illegible]