

APPLICATION No.: 18510

TAP CLEARED

LOCATION: 216 James E.S., S. of Kempton

DATE

BEF.

AFT.

REMARKS

OWNER: Paul Launders

12/28/76

Reamed

MEASURES: 5/8"

01/01/1922

S from

Kempton

90.7 ft.

W from E line

James

6.8 ft.

N from S line

house

2.3 ft.

April 3, 1967 Renewed from $\frac{1}{2}$ ft. outside curb stop to
property line.

$7\frac{1}{2}$ ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " curb stop
2 wipe joints

- - -

Dec. 28, 1976 Renewed from the main to the curb stop.

✓ 30 ft. - $\frac{3}{4}$ " Copper tubing Caldwell Stop Box
 $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413 used same curb stop

- - -

✓ 4/25/78: Renewed from property line to inside cellar wall.
10 ft. - $\frac{3}{4}$ " copper; $\frac{3}{4}$ " sweat cplg. (prop. line)

9/10/08 - Perrina Construction - West End Water Rehab - Contract #4

Renewed service from main to a point 6.0 ft

6 ft - 1" copper tubing; 1 - 1 - 1" x $\frac{3}{4}$ " reducer; 1" corp. tap

Inspected by Tim Ives, CDM

[illegible]