

APPLICATION No.: 18527

TAP CLEARED 

LOCATION: 306 Wood S.S., E. of Felton

DATE

BEF.

AFT.

REMARKS

OWNER: John R. Acozo

11-20-63

Reamed

MEASURES: 5/8"

E from	Felton	61.7 ft.
N from S	Wood	8.8 ft.
E from W	house	13.5 ft.

 Nov. 20, 1963 Renewed from main to 8 ft. from the main.
 8 ft. of 3/4" copper tubing 1 5/8" reused corp. cplg.
 1 lb. wiping solder

3/7/79: Renewed 1 ft. outside curbstop to the line.
 11 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box;
 3/4" x 3/4" comp. cplg. (cop.-cop.); 5/8" x 3/4" lead-
 cop. adapt. XS

09.06.2022 - Curb stop to meter repair DPI
 MBlank - Meter Blank 5/8" (ea.1), CI-CRB-B
 Cast Iron Curb stop boxes (ea.1), Cop-Box of 3/4"
 Copper Tubing (3-4)" 60 ft coils (ft. 20)

METER HISTORY

[illegible]

CHARGE OUTS