

APPLICATION No.: 18659

## TAP CLEARED

LOCATION: 71 Jonathan W.S., S. of Court

OWNER: William ~~Kirk~~

## MEASURES:

3/4"

S from

Court

92.8 ft.

E from W line

Jonathan

10.9 ft.

N from S line

house

2.5 ft.

DATE

BEF.

AFT.

REMARKS

July 21, 1951 Repaired leak at tap.  
1½ ft. - 3/4" copper tubing 3/4" cop x 1" i.p.fem cplg.

April 12, 1954 Repaired a leaking joint 1½ ft. from tap.  
1 wipe joint

8/11/80: Renewed from 6" outside curbstop to a point 2.5  
ft. inside stop. 3.0 ft. - 3/4" copper; 3/4" curb stop;  
Caldwell stop box; 2-5/8" x 3/4" lead-cop. adapt. XXS;

11/96 M. Pavao Const. renewed from main to property line. All stock  
supplied & installed by Contractor. 29 ft. - 3/4" Copper tubing,  
1 - 3/4" Curb Stop, 1 - Caldwell Stop Box. M. Pavao to maintain cut.

2-5-99 M. Pavao Const renewed from main to prop. line.  
Stock: 18 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.  
adapt. XXS, M. Pavao Const. to maintain cut.



[illegible]

## CHARGE OUTS

[illegible]