

APPLICATION No.: 18682

TAP CLEARED

LOCATION: 10 Jones St. SW. cor. Mt. Pleasant St.

DATE

BEF.

AFT.

REMARKS

OWNER:

MEASURES: 1"

Copper

May 1, 1978

W x W line Mt. Pleasant St. 135 ft.

N x S line Jones St. 6 ft.

W x E line House 11.5 ft.

N x N line House 12 ft.

Main is 14 ft. N x S line.

Measures of 1" curb stop.

✓ 5/1/78: Due to inst. of new 12" main in Jones St.-serv.
renewed from main to prop. line. 1" Ford Corp, comp;
1" Ford curbstop, comp; stop box, comp; 18 ft.-1" copper

W x W 1. Mt. Pleas. 135'

N x S 1. Jones 6'

W x E 1. House 11.5'

N x N 1. house 12'

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 18682

TAP CLEARED

LOCATION: 10 Jones S.W. Cor. Mt. Pleasant and Jones

OWNER: Charles Paradis

MEASURES:

3/4"

N from S line

Jones

6.0 ft.

E from W line

Mt. Pleasant

0.2 ft.

E from E line

Meter box

10.9 ft.

✓ Oct. 22, 1968 Installed new 3/4" curb stop westerly of existing curb stop. The old curb stop was left in service; but, the stop box was removed and returned to the Repair Shop.

3/4" Curb Stop

2# wiping solder

1 1/2 ft. - 3/4" copper tubing

✓ March 20, 1975 Due to the installation of a new 12" main on Jones St. this service was removed from the 36" main on Mt. Pleasant St. & tapped into the 12" main on Jones St.

4 ft. - 3/4" copper tubing

3/4" Tap

3/4" curb stop

5/8" x 3/4" lead connector

✓ Measures of curb stop:

W x W line Mt. Pleasant St.

2.2 ft.

N x S line Jones St.

8.8 ft.

E x E line Meter Box

9.4 ft.

(SEE SKETCH
ATTACHED)

VOID THIS CARD - This service replaced by a new service off new 12" main on Jones St.

• • • •

[illegible]

2

