

APPLICATION No.: 18736

TAP CLEARED E1647 ✓

LOCATION: 15-17 Fairmont St., N.S., W. of Rockdale Ave.

OWNER: Henry F. Sample

DATE BEF. AFT. REMARKS

10/8/74 Reamed

MEASURES: 3/4"

W from	Rockdale Ave.	208.7
S from Nline	Fairmont	8.2
E from W line	House	2.4
S x S line	House	12.6

Oct. 8, 1974 Renewed from the main to a point 5 ft. from the main.

5 ft. - 3/4" Copper tubing 3/4" x 1" Fig. 413

May 14, 1981: Renew service from 1/2 ft. outside curb stop to the meter.

Stock:-

20 ft. - 3/4" Copper tubing (12' inside)

1 - 3/4" Curb stop

1 - Caldwell Stop Box, Complete

1 - 5/8" lead to copper adapt. XXS

5/28/08 - West End Water Main Rehab Contract #4 - Perrina Const.

Renewed water service from main to property line

33 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;

1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

[illegible]

## CHARGE OUTS

[illegible]