APPLICATION No.: 1881	TAP CLEARED				
LOCATION: 28-Pearl Rear	DATE	BEF.	AFT.	REMARKS	
OWNER: Henry A. Isabelle				V	
MEASURES: 3/4"  W from Pleasant 148.2 ft.  W from S line Pearl 11.3 ft.  W from E line House 3.8 ft.  August 31, 1965 Renewed from 1/2 ft. outside curb stop to meter inside cellar.  22 ft. of 3/4% copper tubing 1 3/4" cop. to cop. stop 1 lb. wiping solder  8/27/79: Renewed service from the main to the curb stop.  8 ft3/4" copper; 3/4" curb stop; Caldwell stop box; FRANKLIN  Sept 28,1995: Cont. #1 Water Main Repl.  S & B Cont. renewed from the newly installed 8" main to a point 15 ft Contractor supplied stock:  15ft 3/4" copper tubing 1-3/4x3/4 cop-cop cpgl.comp 1 - 3/4" corporation tap  Main is 28ft N x S line S & B Cont. to maintain trench  Insp. Manny Borges					

METER HISTORY									CHARGE OUTS	
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST	1 3000	REMARKS	
5-17-68		3/4	Rock Mag	19128346				-/		
				10000				-5,	26 201 -	
7/4				1						