	APPLICATION No.: 18823	TAP CLEARED			
LOCATION:	70 Excelent als Ct	DATE	BEF.	AFT.	REMARKS
OWNER:					
31-313	W from E. Rodney FrenchBlvd 282.2' N from S line Frederick St 9.7' W from E line house 9.0' 1" COPPER 8-21-2019: Lead service line replacement progr phase 1, Contractor P. Gioioso & Sons TYPE CU, Diameter linch, Water Pressure 100 Distance from main to curb stop 11' Distance curb stop to meter 19.4' Distance from curb face to curb stop 1.7' Depth of service 3.8' Total length of new pipe installed 30.4' Curb stop replaced: YES Size 1" Corporation replaced: YES Size 1" Ball Valve furnished: yes Size1" Remarks: ionstalled service saddle with 1" cor				

