

APPLICATION No.: 18866

TAP CLEARED 

LOCATION: 67 - 69 Clara St

OWNER:

31-313

MEASURES: Aug 11, 1922

E from Cleveland St 612.4 ft

S from N line Clara St 9.0 ft

W from E line House 13.4 ft

1" Copper Service

08/28/2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Distance from main to curb stop (ft) 24

Distance curb stop to meter (ft) 28

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pip installed (ft) 52

Curb stop replaced: Yes, Size 1"

Corporation replaced: Yes, Size 1"

Ball Valve Furnished: Yes, Size 1"

Type CU, Diameter(in) 1, Water Pressure 100

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

