

APPLICATION No.: 18910

TAP CLEARED 8445-1700/

LOCATION: 1970199 Harwich N.S., E. of Conduit

OWNER: Fred Tetreault

MEASURES:

5/8"	Ser. increased to 3/4"	- curb stop
3/4" Meter	into Bldg. 8-21-67	37
		39
E from	Conduit	236.6
S from N line	Harwich	8.0
E from W line	House	7.7

Aug. 21, 1967 Renewed from $\frac{1}{2}$ ft. outside curb stop to inside of cellar.
 18 $\frac{1}{2}$ ft. - 3/4" copper tubing used
 8 $\frac{1}{2}$ ft. - 3/4" copper tubing from $\frac{1}{2}$ ft. outside curb stop to property line
 10 ft. - 3/4" copper from property line to inside of cellar.
 3/4" curb stop. Mueller 1 wipe joint.

11/8/84: Renewed from 2.0 ft. outside of curb stop
 Stock: 2.0 ft. 3/4" copper tubing 1 3/4" curb stop
 1 Daldwell stop box 1 5/8 x 3/4 lead to cop adapt.XS

[illegible]

CHARGE OUTS

[illegible]