

APPLICATION No.: 18914

TAP CLEARED

LOCATION: 77 - 79 Clara St

DATE

BEF.

AFT.

REMARKS

OWNER:

01/18/77 Reamed

31-313

MEASURES: Aug. 11, 1922

E from Clevealand ST. 531.0 ft

S from N Line Clara St. 8.3 ft

W from E line House 12.5 ft

1" Copper Service

08/29/2019 Lead Service Line Replacement Program

Phase 1 Contractor P.Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) 24

Distance curb stop to meter (ft) 29

Distance from curb stop to curb face (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 53

Curb stop replaced: Yes, Size 1"

Corporation replaced: Yes, Size 1"

Ball Valve Furnished: Yes, Size 1"

[illegible]