

APPLICATION No.: 18968

TAP CLEARED ✓

LOCATION: 151 - 153 Clara St

OWNER: \_\_\_\_\_

31-313

MEASURES: Oct. 2, 1922

W from Cleveland St 211.0 ft

S from N line Clara 9.0 ft

E from W line House 5.3 ft

1" Copper Service

09/10/2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) 25

Distance curb stop to meter (ft) 20

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 45

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball valve furnished: yes, size 1"

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

