

APPLICATION No.: 1901

TAP CLEARED

LOCATION: 526 Kempton

OWNER: Edward Parr

MEASURES: 5/8"

W from

N from S line

E from W line

Park

Kempton

House

105.4 ft.

7.1 ft.

1.8 ft.

8/28/91: Ch.90 Proj Capaldi Bros renewed from main to prop line

Stock: 17ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

1-3/4" corp.tap. Insp R Smalley

=====

3/3/93: Replaced top section of curb stop box

䷀ ䷁ ䷂ ䷃ ䷄ ䷅ ䷆ ䷇ ䷈ ䷉ ䷊ ䷋

526 Kempton St

Date: 9/18/2019

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper

Size: 3/4"

BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each

Bush-.75 x 3/4" x 1/2" Brass Bushing .5 Units 1 UOM Each

Cop ¾ Box of ¾" Copper Tubbing Units 17 UOM Feet

FSxFT 3/4" Female Sweat x 1/2" 90- .75x5 Female Thread 90 Units 1 UOM Each

FSxMT 3/4" Female Sweat x Male S- .75 Thread Straight Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

[illegible]