APPLICATION No.: 19043	TAP CLEARED 8957- 038/					
LOCATION: 52 Valentine S.S., W of Brock Ave.	DATE	BEF.	AFT.	REMARKS		
OWNER: Albert Ancelmo						
MEASURES: 5/8"						
E from W. French Ave, 497.3 ft.						
N from S line Valentine 9.0 ft. W from E line house 2.7 ft.						
12/18/89: Renewed from $\frac{1}{2}$ ' outside curb stop to a point	2ft					
Stock: 3ft 3/4" copper tubing 1-3/4" curb sotp				,		
1-Caldwell stop box 2-3/4x5/8_lead_to_cop_adapt. xxs						
2/13/62 m. C. 1 1 + + + +						
3/15/10 11/2 anselmo recuisor is mes						
3/13/90 Mr anselmo reductant to move hydraud because of puch						
5/11/17 renewed main to meter						
32 ft 3/4" copper tubbing						
1 ft 3/4" curb stop valve 1 ft cast iron curb stop valve						
1 ft 5/8" corp adapter						
lead worker - manny washburn dpi.			-			
			/	,		

METER HISTORY									
DATE	SET	SIZE	MAKE	NUMBER	READING	TEST			REMAIKS
12-21-6	1	5/	8 Hersey F.	522773					
								,	

APPLICATION No.: 19043	TAP CLEARED					
LOCATION: 52 Valentine St	DATE	BEF.	AFT.	REMARKS		
OWNER:						
MEASURES: 6/10/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water Pressure 100 Distance from main to curb stop (ft) 10 Distance from curb stop to meter (ft) N/A Distance from curb face to curb stop (ft) 2 Depth of service (ft) 5.5 Total length of new pipe installed (Ft) 10 Curb stop replaced: Yes size 1" Corporation replaced: No Ball valve replaced: No						

