

APPLICATION No.: 19099

TAP CLEARED

A✓

LOCATION: 644 S.W. Cor. Kempton &amp; James

DATE

BEF.

AFT.

REMARKS

OWNER: Jane Grace

8/22/91: TAP REAMED

MEASURES: 5/8"

01/01/1922

8/6/03

830

AM

2003 3209684

S from

Kempton

47.4 ft.

E from W line

James

7.3 ft.

N from S line

House

1.6 ft.

March 11, 1977 Renewed from 6" outside curb stop to the property line.

7½ ft. - 3/4" Copper tubing 3/4" Curb Stop

Caldwell Stop Box 2 - 5/8" x 3/4" lead to copper adapt. XS

8/22/91: Ch 90 Proj Capaldi Bros renewed from main to curb stop

Stock: 12ft 3/4" copper tubing 1-3/4x3/4 Fig.413

Insp R Smalley

=====

8/11/03 Renewed from property line to inside cellar (5 ft ins prop line). Stock: 10 ft. 3/4" copper tubing; 3/4"x 3/4" cop-cop cplg., comp

-----

9/9/08 - Perrina Construction - West End Water Rehab - Contract #4  
Renewed from main to a point 6 ft  
6 ft - 1" copper tubing; 1 - 1" corp. tap; 1 - 1" x 3/4" reducer  
Inspected by Tim Ives, CDM

-----

[illegible]