

APPLICATION No.: 19112

TAP CLEARED

LOCATION: 81-3 Clara St.

OWNER: ✓ Victorino G. Silva

MEASURES: 5/8" H lead Dec.2,1922

E from Cleveland St. 488.2 ft.

S from N line Clara St. 8.7 ft.

W from E line house 13.2 ft.

1/30/79: Renewed from 6" outside curb stop to property line. 7 ft.-3/4" copper; 5/8" x 3/4" lead-cop. adapt. XXS; 3/4" curb stop; Caldwell stop box

1-11-01 Renewed from main to curb stop. Stock: 31 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4" Fig. 413.

1" Copper Service

09/09/2019 Lead Service Line Replacement Program

Phase 1: Contractor P. Gioioso and Son

Type CU, Diameter (in) 1, Water Pressure (PSI) 100

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 28

Distance from curb face to curb stop (ft) 1.5

Depth of Service (ft) 4

Total length of new pipe installed (ft) 28

Curb stop replaced. No

Corporation replaced: No

Ball Valve Furnished: Yes, Size 1"

DATE

BEF.

AFT.

REMARKS

1-11-1 Tap renewed

1/11/2001 20010108324

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
6/28/55		5/8	Lambert	382465					

ies.

