

APPLICATION No.: 19113

TAP CLEARED

LOCATION: 85 - 87 Clara St

OWNER:

31-313

MEASURES:

December 2, 1922

E from Cleveland St 444.0 ft

S from N line Clara St 8.5 ft

W from E line House 16.0 ft

1" Copper Service

08/29/2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) 24

Distance curb stop to meter (ft) 29

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 53

Curb stop replaced Yes, Size 1"

Corporation replaced Yes, Size 1"

Ball Valve Furnished Yes, Size 1"

[illegible]

### CHARGE OUTS

