

APPLICATION No.: 19274

TAP CLEARED

LOCATION: 97 Jenny Lind W.S., N. of Hillman

OWNER: Mrs. E.G. Bailey

MEASURES: now 1" Copper

3/4"

N from	Hillman	223.4 ft.
E from W line	Jenny Lind	7.0 ft.
S from N line	house	8.5 ft.

✓ Sept. 2, 1977: Renew 1/2 ft. outside curbstop to the line. 7 ft.-
3/4" copper; 2-3/4" x 3/4" lead to cop. adapt. XS; 3/4" curbstop;
Caldwell stop box

✓ 10-22-99 Service already DONE. Dug found copper main to
curb stop.

✓ 8-8-01 Renewed from a point 2 ft. outside of curb stop to
existing curb stop. Stock: 2 ft.-3/4" Copper tubing,

6/9/08 - Dennis Trucking renewed service from ^{curb stop} main to inside cellar
using existing tap under Water Main Rehab Contract #4. Owner charged
\$70 inspection fee. Inspected by Percy Reynolds

New Measures: 1" Curb Stop

S from S line	Duchess St	148.0
S from Hydrant		113.0
E from W line	Jenny Lind St	6.0
S from N line	House	8.2
N from S line	House	18.5
E from E line	House	22.3

4/4/08 1- 3/4 METER BLANK

DATE

BEF.

AFT.

REMARKS

8/8/01

8:30

2001-320-5648

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 19274

LOCATION: 97 Jenny Lind St, W.s., N x Hillman St.

OWNER:

31-313

MEASURES: now 1" Copper

6/6/08 Perrina Construction renewed service from main to curb stop
stock: 8 ft - 1" copper; 1 - 1" corp tap; 1 - 1" curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]