

1928

LOCATION: 8 Sears St

OWNER:

31-313

MEASURES: October 3, 1874

S X Washington St

115.2 ft

W X E Line Sears St

5.6 ft

N X S Line House

11.1 ft

1" Copper Service

12/06/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, diameter 1in, Water pressure 95

Distance from main to curb stop (Ft) 8.3

Distance from curb stop to meter (Ft) 11

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 3.9

Total length of new pipe installed (ft) 8.3

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No size 3/4"

Remarks: 1-3/4 union installed 1LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

| DATE | SET OUT | SIZE | MAKE | NUMBER | READING | TEST | | | REMARKS |
|------|---------|------|------|--------|---------|------|--|--|---------|
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

CHARGE OUTS

