

APPLICATION No.: 1934

LOCATION: 10 Sears St

## TAP CLEARED

OWNER:

31-313

MEASURES: October 3, 1874

S X Washington St 137.7 ft

W X E Line Sears St 5.5 ft

N X N Line House 1.1 ft

1" Copper Service

09/26/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (Ft) 8.6

Distance from curb stop to meter (ft) 13

Distance from curb face to curb stop (ft) 2.7

Depth of service (ft) 4

Total length of new pipe installed (ft) 8.6

Curb stop replaced: Yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed 1 LF outside curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]

ies:

Remarks:

Remarks:

[illegible]