

55

APPLICATION No.: 19390

TAP CLEARED 8309-0007

LOCATION: S.W. Cor. 905 Rockdale Ave. &amp; Rogers

OWNER: Walter Medeiros

MEASURES: 3/4" L lead 7-6-231  
 S from Rogers 25.3 ft.  
 E from W line Rockdale Ave. 7.0 ft.  
 N from S line House 6.8 ft.

-----  
 July 28, 1971 Renewed from a point 4 ft. inside curb stop to a point 14 ft. outside to 2nd curb stop

18 ft. of 3/4" copper tubing 2 3/4" Hays curb stop  
 2 wipe joints 1 Buffalo stop box  
 -----

FEB 28 1983 -- Renewed from main to 2 ft. outside of main.

2.0 ft. - 3/4" copper; 3/4" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

7/28/94: Split in wipe joint at 2nd curb stop  
 2nd curb stop was replaced by new one 2 1/2' E x W curb line  
 cop-cop is 1-1/2' W x W curb line Lead to cop is 3-1/2' E x W  
 curb line Stock: 5ft 3/4" copper tubing 1-3/4" curb stop  
 1-3/4x5/8 lead-cop adapt.xxs 1-3/4x3/4 cop-cop cplg.comp.  
 =====

7/8/08 - West End Water Main Rehab Contract #4 - Perrina Const.  
 Renewed service from main to a point 3 ft & curb stop to property line

3 ft - 1" copper tubing; 8 ft - 3/4" copper tubing; 1 - 1" corp tap;  
 1 - 3/4" curb stop; Inspected by Tim Ives, CDM  
 -----

DATE	BEF.	AFT.	REMARKS
FEB 28 1983			Reamed

7-28-94 943004979



[illegible]

## CHARGE OUTS

[illegible]