

APPLICATION No.: 19392

TAP CLEARED

8815-2883

LOCATION: 62 Willard S.S., E. of W. French Ave.

OWNER: Jas Aspia

MEASURES: 5/8"

W from	Brook Ave.	615.0 ft.
N from S	Willard	9.3 ft.
E from W	house	11.0 ft.

4/13/88: Renewed from 1/2' outside curb stop to a point 6 ft.  
 Stock: 6ft. 3/4" copper tubing 1 - 3/4" curb stop  
 1 - Caldwell stop box 2-3/4x5/8 lead to cop adapt. xxs.

8-6-01 Renewed from main to property line. Stock: 18 ft. - 3/4"  
 Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,  
 1 - 5/8"x3/4" lead to cop. adapt. XXS.

3/1/02 This sewer service was broken while replacing lead to  
 copper service on 8/6/01.  
 Water Dept. crew repaired sewer pipe with 8 ft. - 6" PVC sewer pipe,  
 2 clay to pvc cplgs.

DATE

BEF.

AFT.

REMARKS

8-6-01

Tap reamed

3/1/02

8:45

2002-090-5567

## METER HISTORY

[illegible]

## CHARGE OUTS