

LOCATION: 4298 Acushnet Ave.

OWNER: Wilfred Sanglois

MEASURES:

3/4"

N from

W from E line

N from S line

COPPER

Tobey

Acushnet Ave.

house

36.2 ft.

6.8 ft.

3.3 ft.

12/13/77: Renewed 6" outside curbstop to property line. 3 ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to copper adapt. XS; Caldwell stop box

9/18/08 - North End Pressure Project - Renewed service from new 12" water main to curb stop

28 ft -3/4" copper tubing; 1 - 3/4" curb stop

Foreman: Danny Perry

3/8/18: Lead service line replacement program

Contractor: P. gioioso & sons

Type: Cu, Diameter 1

Distance curb stop to meter 94'

Distance from curb face to curb stop 1'

Depth of service 3.5'

Total length of new pipe installed 93'

Ball valve furnished YES: 1"

curb stop replaced N/A

corporation replaced N/A

comment: 1" copper length includes 3ft interior connection

to meter.

Distance from main to curb stop (A): N/A

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]