

APPLICATION No.: 19451

LOCATION: N.W. Cor. 951 Rockdale Ave. & Lexington

OWNER: Geo A Sweet

MEASURES: $3/4''$

N from

E from W line

N from S line

Lexington

Rockdale Ave.

House

07-24-1923

21.2 ft.

7.0 ft.

3.0 ft.

SEP 3 - 1981 - Renewed from 6" outside curb stop to the property line. 6.0 ft.-3/4" copper; 3/4" curbstop; stop box; 2-5/8" x 3/4" lead-cop. adapt. XXS

AUG 31 1982 --Renewed from main to 1.0 ft. in front of
main. 1.5 ft.-3/4" copper; 3/4" x 3/4" Fig. 413; 5/8" x
3/4" lead-cop. adapt. XXS;

100 100 100 100 100

7/7/08 - West End Water Main Rehab Contract #4 - Perrina Const.
Renewed water service from main to a point 2 ft inside curb stop
27 ft - 1" copper tubing; 1 - 1" curb stop; 1 - 1" corp tap;
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

TAP CLEARED H. 6456

DATE _____

BEF.

AFT.

REMARKS

AUG 31 1982

Reamed

✓

[illegible]

CHARGE OUTS

[illegible]