

APPLICATION No.: 19473

TAP CLEARED ✓

LOCATION: 463-5 Sawyer N.S. E. of Myrtle

OWNER: Frank Fal

DATE BEF. AFT. REMARKS

8-10-2000 Tap reamed

MEASURES: 5/8"

E from	Myrtle	181.6 ft.
S from N line	Sawyer	8.2 ft.
W from E line	House	12.0 ft.

-----  
January 7, 1963 Renewed from  $\frac{1}{2}$  ft. outside curb stop to 3 ft.  
inside curbstop,

$3\frac{1}{2}$  ft. of 3/4" mopper tubing 1 3/4" cop. to cop. stop  
2 lbs. wiping solder  
-----

8-10-2000 Renewed from main to property line. Stock:  
33 ft. - 3/4" Copper tubing, 1 - 3/4" Curb stop,  
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.  
adapt. XS, 5/8" x 3/4" Fig. 413. Tilcon to maintain cut.

6/3/03 Renewed from the new 8" main to a point 2 ft. Stock: 2 ft.  
3/4" copper tubing; 3/4" x 3/4" cop to cop cplg., comp.: 3/4" Corp.  
tap Inspected by: D Grenon  
-----

[illegible]

## CHARGE OUTS

[illegible]