

APPLICATION No.: 19500

## TAP CLEARED

LOCATION: 90-92 Irvington S.S., W. of Concord

OWNER: Wm. Travers

DATE

BEF.

AFT.

REMARKS

MEASURES:

5/8"

W from

N from S line

E from W line

Concord

Irvington

house

108.1 ft.

7.2 ft.

6.4 ft.

11/28/97

tap reamed

6/24/11 8:00

2011-2610400

Jan. 22, 1963 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line.

6 $\frac{1}{2}$  ft. -  $\frac{3}{4}$ " Copper tubing  $\frac{3}{4}$ " cop to cop stop.

2# wiping solder

11/28/97: renewed from main to a point-2 ft. Stock: 2 ft.  $\frac{3}{4}$ " copper tubing, 1-  $\frac{5}{8}$ x $\frac{3}{4}$  fig. 413.

=====

6/24/11 - City crew renewed water service from main to meter

25 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " curb stop; 1 Caldwell stop box; 1 - $\frac{5}{8}$ " x  $\frac{3}{4}$ " Fig 413; Tap cleaned

Foreman: Bill Days

-----

[illegible]

## CHARGE OUTS

[illegible]