

APPLICATION No.: 1952

TAP CLEARED

LOCATION: 177 Grinnell St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

12/20/89 Ream

MEASURES: October 15, 1874

W X Crapo St 136.3 ft

S X N Line Grinnell St 6.6 ft

E X W Line House 2.3 ft

1" Copper Service

09/19/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 19

Distance from curb stop to meter (ft) 18.8

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 18.8

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union located 1.0 ft outside curb stop

[illegible]