

APPLICATION No.:

LOCATION: 831 - 833 Belleville Ave.

OWNER:

31-313

MEASURES:

Date: 6/25/2024 Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper Size: 3/4"

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 17 UOM Feet

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

(3-4)" PR 3/4" PROPRESS S2 90 OPRESS S2 90 Units 2 UOM Each

MeterCou ¾" Meter Coupling p-(3-4) Units 2 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 19544 5/8"

TAP CLEARED

LOCATION: 831-833 Belleville Ave.

DATE

BEF.

AFT.

REMARKS

OWNER: J. Talbot

MEASURES: ~~5/8"~~ 1"~~S from~~~~Wood~~~~56.6 ft.~~~~E from W line~~~~Belleville Ave.~~~~7.6 ft.~~~~N from S line~~~~House~~~~5.0 ft.~~

Measures for 1" Tap:

S x S Line Wood St.

59.0 Ft.

E x W Line Belleville Ave.

18.6 Ft.

Measures for 3/4" curb stop:

S x S Line Wood St.

56.0 Ft.

E x W Line Belleville Ave.

10.0 Ft.

N x S Side of House

5.6 Ft.

E x E Side of House

13.7 Ft.

(curb stop to cellar all lead)

Aug. 9, 1977 - Zoppo Const. renewed from the new
48" main to the curb stop.

1 - 1" Corp. Tap; 13 Ft. - 3/4" copper tubing;

1 - 3/4" curb stop; 1 stop box;

1 - 3/4" x 5/8" lead to copper adaptor

- - - - -

6/13/01 Gas Co. crimped water service. Straightened out by M. Rose

METER HISTORY

[illegible]

CHARGE OUTS