

APPLICATION No.: 19622

TAP CLEARED

LOCATION: 101 Jenny Lind W.S., N. of Hillman

DATE BEF. AFT. REMARKS

OWNER: Morris Chapman

10-19-99 Tap reamed

MEASURES: 3/4"

N from	Hillman	257.7 ft.
E from W line	Jenny Lind	6.8 ft.
N from S line	house	8.0 ft.

March 13, 1961 Renewed from 1/2 ft. outside curb stop to property line.

7 ft. - 3/4" Copper tubing 3/4" copper stop
2# wiping solder

- - -

Nov. 20, 1979: Renewed from the curb stop to the cellar 6# outside curb stop.

21 ft. - 3/4" copper (3 ft. ins.)

1-3/4" curb stop 1-Stop box

1-5/8" x 3/4" lead-cop. adapt. XS

10-19-99 DW White renewed from main to 1 ft. outside curb stop. Stock: 8 ft. - 3/4" Copper tubing, 1 - 3/4" curb stop(same), 1 - Caldwell Stop Box (same)
1 - 5/8" x 3/4" cop to cop cplg., comp. 1 - 5/8" x 3/4" Fig. 413. DW White to maintain cut.

6/11/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to curb stop

8 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop

Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]