


APPLICATION No.: 19636TAP CLEARED LOCATION: N.E. Cor. 313 Tarkiln Hill Rd. & Pine GroveOWNER: Norman LeachMEASURES: 5/8"

E from	Pine Grove	18.2 ft.
S from N line	Tarkiln Hill Rd.	11.3 ft.
E from W line	House	9.2 ft.

-----  
August 29, 1967 Renewed from the property line to inside the cellar.  
25 ft. of 3/4" copper tubing used. 1 wipe joint  
This work done by the Owner's plumber. All copper tub. sup. by owner.  
-----

March 8, 1961 Renewed from  $\frac{1}{2}$  ft. outside curbstop to  $3\frac{1}{2}$  ft. inside  
the curb stop including new curb stop.  
4 ft. of 3/4" copper tubing 1 3/4" copper stop  
2 lbs. wiping solder  
-----

Dec. 13, 1995: Renewed from main to a point 2.0 ft  
Stock: 2.0 ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs  
1- 3/4 x 5/8 Fig 413  
=====

DATE

BEF.

AFT.

REMARKS

~~12-13-95~~

9550001905

12/13/95: tap reamed

[illegible]

## CHARGE OUTS

[illegible]