

APPLICATION No.: 19664

TAP CLEARED ✓

LOCATION: N.W. Cor. 1099 Shawmut Ave. & Railroad

DATE

BEF.

AFT.

REMARKS

OWNER: Home G. S. Corp.

5-20-63

Reamed

MEASURES: 5/8"

S from hydt. end of pipe 134.7 ft.

E from W line Shawmut Ave. 7.0 ft.

E from E line Bldg. 26.0 ft.

N from S line Bldg. 6.5 ft.

S from N line Bldg. 21.0 ft.

May 20, 1963 Renewed from main to 1/2 ft. inside curb stop.

23 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop

1 3/4" reused corporation cplg. 1 lb. wiping solder

Nov. 15, 1984 Renewed 2 ft. inside curb stop.

Stock: 1 Caldwell stop box 2ft. 3/4" copper tubing

1 3/4 x 5/8 lead to cop adapt. XS

12/13/13 city crew repaired tap leak
 stock: 1ft - 3/4" copper tubing; 1- 3/4"x3/4" cop to
 cop cplg; 1- 5/8"x3/4"
 fig 413: tap reamed J. Medeiros

8/28/15 JLC Construction renewed from curb stop
 to meter.

9501-02819

CLEAR ELECT.

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 24013

TAP CLEARED 7

LOCATION: W. S. 1099 Shawmut Ave. N x Hathaway Rd.

OWNER: Home Gas Corp.

MEASURES: 1 $\frac{1}{2}$ "

N from N line

E from W line

S from S line

Copper

Hathaway Rd.

Shawmut Ave.

Meter box

5-27-53

1335.0 ft.

23.5 ft.

2.6 ft.

DATE

BEF.

AFT.

REMARKS

19664

1974

[illegible]