

APPLICATION No.: 19665

TAP CLEARED

LOCATION: 152 - 152A Holly St

DATE

BEF.

AFT.

REMARKS

OWNER:

10/3/2000

31-313

MEASURES: E X Brook St 151.8 ft
N X S Line Holly St 8.4 ft
E X W Line House 3.2 ft
1" Copper Service
05/21/2018 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 70
Distance from main to curb stop (ft) 10.0
Distance from curb stop to meter (ft) 21.8
Distance from curb face to curb stop (ft) 2.5
Depth of service (ft) 3.0
Total length of new pipe installed (ft) 21.8
Curb stop replaced: no size 3/4"
Corporation replaced: no size 3/4"
Ball valve furnished: yes size 1"
Remarks: 3/4-1" union installed 1.0 LF
outside curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

