

APPLICATION No.: 19741

TAP CLEARED ✓

LOCATION: 7 Transit W.S., N of Frank

OWNER: E.G. Silva

MEASURES: 5/8"

N from	Frank	62.0 ft.
E from W line	Transit	8.9 ft.
N from S line	house	11.9 ft.

March 30, 1982 Tied into new 6" main.

1 - 3/4" Corporation 2 1/2 ft. - 3/4" Copper tubing

1 - 5/8" x 3/4" lead to copper adaptor XS

3/31/98 Renewed from main to property line. Stock; 17 ft. - 3/4"

Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,

1 - 5/8" x 3/4" lead to copper adapt. XXS, 1 - 3/4" x 3/4" Fig. 413.

-----

3/10/08 - City repaired tap leak (also had to repair sewer & storm drain services that broke while doing tap repair)

1 Fig. 413; 9 ft - 6" PVC; 2 - 6" straight Fernco's; 2 - 6" clay to PVC Fernco's. Tap reamed. Foreman: Dennis Monty

-----

DATE

BEF.

AFT.

REMARKS

~~3/31/98~~

987402580

3/31/98

Tap Reamed

2/28/08

8:00

2008-0803439

3-10-08

Tap reamed

[illegible]

## CHARGE OUTS

[illegible]