

APPLICATION No.: 19766

TAP CLEARED K 4779 ✓

LOCATION: 540-2 S Sawyer S.S., E. of Mt. Pleasant

OWNER: J.E. D. Francis

DATE

BEF.

AFT.

REMARKS

8/31/00

Reamed

MEASURES: 3/4"

E from Mt. Pleasant 136.5 ft.

N from S line Sawyer 8.9 ft.

E from W line House 3.2 ft.

Dec. 1, 1980: Renewed 6" outside curbstop to the property line.

7.5 ft. - 3/4" copper

1-3/4" curb stop 1-Stop box

2-5/8" x 3/4" lead-cop. adapt. XXS

J. August To RENEW

2/9/99

3/11/99 2 - 3/4" meter cplgs. given by meter room - Renewal

8/31/2000 Renewed from main to curb stop.

13 ft. - 3/4" copper tubing 1 Caldwell Stop box

1 3/4" x 3/4" fig. 413; Tilcon to maintain cut

June 2003 Renewed from new 8" main to a point 2 ft.

Stock: 2 ft. 3/4" copper tubing; 3/4" x 3/4" cop-cop

cplg., comp; 3/4" corp tap

[illegible]

CHARGE OUTS

[illegible]