

APPLICATION No.: 197⁶⁹

TAP CLEARED

LOCATION: 468 Hillman

OWNER: Stephen Tefanio

MEASURES: 3/4"

W from

Rockdale Ave.

66.8 ft.

N from S line

Hillman

9.8 ft.

E from W line

house

3.3 ft.

DATE

BEF.

AFT.

REMARKS

10-3-2000 Tap Reamed

Nov. 13, 1979: Renewed from 6" outside curb stop to property line.

7 ft.-3/4" copper

1-3/4" curb stop

1-Caldwell stop box

2-5/8" x 3/4" lead-cop. adapt. XXS

103-2000 Renewed from main to inside cellar. (10ft. ins.
prop. line) Stock: 26 ft. - 3/4" Copper tubing, 1 - 3/4"
Curb Stop, 1 - Caldwell Stop Box, 1 - 3/4" x 3/4" Fig.
413.

6/25/08 - West End Water Main Rehab Contract # 4 - Perrina Const
Renewed water service from main to a point 4 ft
4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]