

APPLICATION No.: 19784

TAP CLEARED ✓

LOCATION: N.E. Cor. 549-551 Middle & Jenney

DATE

BEF.

AFT.

REMARKS

OWNER: Joseph Botelho Alberto Almeida 508-997-8552

8-10-04

8:30

2004-330-2966

MEASURES: 5/8"

01-01-1923

8/13/04

Tap Reamed

E from

Jenny

7.7 ft.

S from N line

Middle

7.2 ft.

E from W line

House

7.7 ft.

Oct. 19, 1977: Renewed 6" outside curb stop to inside cellar wall.
 12 ft.-3/4" copper (4 ft. inside); 3/4" curb stop; 5/8" x 3/4" lead
 to copper adapt. XS; Caldwell stop box;

8/13/04 Renewed from main to curb stop. Stock: 30 ft. 3/4"
 copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4"
 Fig. 413 Tap reamed

 9/16/08 - West End Water Main Rehab Project Contract #4
 Perrina Const. renewed service from main to a point 1 ft inside
 curb stop
 18.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
 1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]