

APPLICATION No.: 19796

TAP CLEARED

LOCATION: 148 - 150 Holly St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: E X Brook St 215.5 ft
N X S Line Holly St 9.0 ft
W X E Line House 3.2 ft

1" Copper Service

05/23/2018 - Lead service line replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 10.4

Distance from curb stop to meter (ft) 20.0

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 10.4

Curb stop replaced: yes size 1"

Corporation repalced: yessize 1"

Ball valve furnished: no size 3/4"

Remarks: 3/4" to 1" union installed 1.0 LF outside curb stop

[illegible]